

CENTRE FOR COMPUTERS AND COMMUNICATION TECHNOLOGY CHISOPANI, SOUTH SIKKIM



(Under Directorate of Technical Education, Government of Sikkim) Approved by A.I.C.T.E. ISO 9001:2008 Certified

CIVIL WORKS

	CIVIL WORKS	
Month	Work done/Activity	Remarks
April	Vertical extension on existing building was approved in first BOG meeting held on 16/4/14	
May	In second BOG (14/5/14) meeting, Chief Engineer HRDD, Govt.of Sikkim gave the assurance of supervision of civil works under his department in which Divisional Engineer South Sikkim will monitor the work.	
June	DE South and Chief Engineer HRDD have been contacted for the execution of work but due their hectic schedule work could not progress as per decision taken in BOG meeting	
July	 a. On 16/7/2014 meeting held in the institute reflecting all the deficiency given by AICTE. 4-class room,1 drawing hall,6-laboratory and 1-store room is the institute's requirement. b. Meeting done with architect. 	
August	 a. Again on 11/8/14 meeting held with Mr. Dipankar Basnett, Architect and he suggested to consult Structural Engineer to do consultancy to provide certificate of feasibility for doing vertical expansion of existing structure. b. With the suggestion of architect institute hired consultant to certify the vertical expansion. Structural Engineer visited the institute on 30/8/14 and did detail study. He submitted his report which declare that vertical expansion is not possible on existing structure. Institute decided not to go for vertical expansion. 	
September	AICTE Mentor advised us to undertake civil work as follows (1) Identify an area (2) Hire Structure Engineer (3) Estimate to be made (4) Plan to be prepared (5) Get approval from BOG (6) Hire central Govt.org.like NBCC. (7) Handing to State Govt. for construction works to carry out.	
October	Institutional Development Committee again held meeting on 21/10/14 for further progress of civil work. Committee decided to go for pre-fabricated or RCC (real) construction in association with NBCC. Correspondence with NBCC is made.	
November	 a. Proposal letter sent to GM, NBCC on 11/11/14 to carry out civil work at CCCT by NBCC. b. Construction of store and reprographic rooms on refurbishment head of civil work is proposed in three identified location as we already in shortage of store room c. NBCC Declined our Proposal due to lower Budget.(letter dated: 15/11/14). 	
December/ January	 a. HRDD Govt.of Sikkim will be approached again. b. Architectural drawing /bog approval for civil work c. Construction of store and reprographic rooms on refurbishment head of civil work is will carry out after the proper estimate is received from 3-local vendors. 	
February/ March	Schedule of work order issue to be taken up by HRDD Gos. To start Civil Construction.	